MEMORANDUM

To: The Honorable Board of County Commissioners

From: Chad Butzow, P.E., Interim Director Public Works

Date: December 31, 2018

Subject: Project Status Report

45th Street East Roadway Widening



To keep the Board of County Commissioners (BoCC) informed, this Executive Summary has been created to address the current status of the 45th Street East Roadway Widening project.

Scope of Project:

The project involves widening 45th Street East between State Road 70 and 44th Avenue East. The existing 1.1 miles of roadway will be widened from a two-lane to a four-lane urban section with grassed medians. The bridge deck at Gap Creek will be widened to accommodate additional travel lanes, and two pedestrian bridges will be constructed to provide pedestrian sidewalks. Access to the existing fire station will be improved with an emergency traffic signal. Signalization will be added at the intersection of 45th Street East and 44th Avenue East.

Design/Permit Status:

All design and permitting is complete.

Land Acquisition:

Land acquisition is complete.

Schedule:

Construction completion is anticipated to be in the summer of 2019.

Current Activities:

Construction began February 5, 2018. Underground pipe construction is nearly complete. Installation of new curb, roadway base pavement, streetlights and intersection signalization is underway.

Public Works Department Project Management Division 1022 26th Avenue East, Bradenton, FL 34208-3926 Phone number: (941) 708-7450

Budget Status

Total Budget: \$16,608,130.00 Expenditures to Date: \$7,513,409.74

Funding Source: Road Impact Fees, Water & Sewer Facility Invest Fees

CB/es

CC: Ed Hunzeker, County Administrator Dan Schlandt, Deputy County Administrator Mitchell O. Palmer, County Attorney Jan Brewer, Director, Financial Management Mike Gore, Director, Utilities Sia Mollanazar, P.E., Deputy Director, Engineering Services

Jeff Streitmatter, III, P.E., Project Management Division Manager Carmen Shuler-Mosley, Fiscal Division Manager

Eric S. Shroyer, P.E., Project Manager

Project File: 6025662,72,82