

MEMORANDUM

To: The Honorable Board of County Commissioners
From: Chad Butzow, P.E., Interim Director Public Works
Date: December 31, 2018
Subject: **Project Status Report**
53rd Ave. W. - 43rd St. W. to 75th St. W.



To keep the Board of County Commissioners (BoCC) informed, this Executive Summary has been created to address the current status of the 53rd Avenue West – 43rd Street West to 75th Street West project.

Scope of Project:

The project involves a four-lane divided roadway with medians, sidewalks, bike lanes and signalized intersections that will be constructed at 53rd and 66th St. W. and 51st St. W. with video detection. Additionally, storm water ponds will be constructed and the rural drainage system will be updated to an urban system. Concurrent with this project is a 42” force main (FM 27A) that will be installed to replace an existing 30” force main and to accommodate future growth.

Design/Permit Status: Complete

Land Acquisition: Complete

Schedule:

The construction contract with Woodruff & Sons was approved by the BoCC on June 16, 2015. Notice to proceed was issued with a construction start date of September 14, 2015. Construction reached substantial completion in December 2017. The construction contract with Riley Electric Company was executed in July 2017 for roadway lighting. This work was completed in April of 2018. Woodruff & Sons completed remaining work including final lift to the north side of 53rd Ave W. Miscellaneous punch list items for drainage, utilities, striping, and signalization have been addressed. Also, record drawing review is ongoing. Light pole installations are complete and Riley Electric Company construction contract has been closed out.

Current Activities:

Punch list items and record drawing review are complete. The County is in the process of certifying the project with SWFWMD. The Statement of Completion and Request for Transfer to Operation has been provided to SWFWMD. Once approved, closeout of the project will occur.

Public Works Department
Project Management Division
1022 26th Avenue East, Bradenton, FL 34208-3926
Phone number: (941) 708-7450

Budget Status

Total Budget: \$14,924,086.00
Expenditures to Date: \$12,625,639.14
Funding Source: Impact Fees, Sewer Facility Invest Fees, Gas Taxes

CB/ab

cc: Ed Hunzeker, County Administrator
Dan Schlandt, Deputy County Administrator
Mitchell O. Palmer, County Attorney
Jan Brewer, Director, Financial Management
Mike Gore, Director, Utilities
Sia Mollanazar, P.E., Deputy Director, Engineering Services
Jeff Streitmatter, III, P.E., Project Management Division Manager
Carmen Shuler-Mosley, Fiscal Division Manager
Anthony Benitez, P.E., Project Manager
Project File: 6082960,70,80,90