Memphis Neighborhood Sidewalks

Last Updated: November 2024

PROJECT DETAILS

PROJECT HIGHLIGHTS AND COMMUNITY BENEFITS

Project N	umbers:
-----------	---------

6102360 6107260 The Memphis Neighborhood was in need of safe sidewalks. The Memphis Neighborhood Sidewalk Program consists of Constructing five foot sidewalk along with drainage improvements to accommodate sidewalks. The sidewalks listed below will encompass the Memphis Neighborhood Sidewalks project:

Capital Improvement Plan

Project Managers:

Jim Rennenberg

Andres Hidalgo

21st St E/W - US 41 - City Limits 25th St W - 2nd Ave W - 2nd Ave E 1st Ave - 17th St W - Dead End 2nd Ave W -17th St W - 25th St W 3rd Ave E -17th St E - 22nd St E 3rd Ave W - 17th St W - 22nd St W 2nd Ave E - 17th St E - 25th St E

PROJECT SCHEDULE

T			CI.	
I)	681	σn	N1:	art:
_	COI		200	er ce

October 1, 2020

Design End:

September 30, 2021

Construction Start:

October 1, 2021

Construction End:

September 30, 2024

The state of the s

FINANCIAL STATUS

Appropriated to Date	\$3,984,796
Future Appropriation	\$0
Total Anticipated Costs	\$3,984,796
Funds Used to Date	\$3,361,832
Funds Remaining	\$622,964
Funding Strategy	Gas Taxes, Infrastructure Sales Tax (IST)

Funds Used to Date: \$3,361,8.

Funds Remaining: \$622,964 (16%)

