

MEMORANDUM

To: The Honorable Board of County Commissioners
From: Ron Schulhofer, Public Works Director
Date: July 31, 2017
Subject: **Project Status Report**
45th Street East Roadway Widening



To keep the Board of County Commissioners (BoCC) informed, this Executive Summary has been created to address the current status of the 45th Street East Roadway Widening project:

Scope of Project:

The project involves widening 45th Street East between State Road 70 and 44th Avenue East. The existing 1.1 miles of roadway will be widened from a two-lane to a four-lane urban section with grassed medians. The bridge deck at Gap Creek will be widened to accommodate additional travel lanes, and two pedestrian bridges will be constructed to provide pedestrian sidewalks. Access to the existing fire station will be improved with an emergency traffic signal. Signalization will be added at the intersection of 45th Street East and 44th Avenue East.

Design/Permit Status:

All design and permitting is complete.

Land Acquisition:

Land acquisition is complete.

A corner clip donation to the FDOT is being finalized as part of the approved permit package on SR 70.

Schedule:

Construction is anticipated to commence in the fall of 2017. Construction duration will be 18 to 22 months from the Notice to Proceed.

Current Activities:

The bid opening is scheduled for August 16, 2017. Bidding of the project was initiated in May and has been ongoing.

Looking Ahead:

Anticipated completion of the bidding process and providing a recommendation for award to the BoCC for approval within the next three months.

Public Works Department
Project Management Division
1022 26th Avenue East, Bradenton, FL 34208-3926
Phone number: (941) 708-7450

Budget Status

Total Budget:	\$7,928,576.00
Expenditures to Date:	\$2,868,317.33
Funding Source:	Road Impact Fees, Water & Sewer Facility Invest Fees

RS/es

cc: Ed Hunzeker, County Administrator
Dan Schlandt, Deputy County Administrator
Mitchell O. Palmer, County Attorney
Jan Brewer, Director, Financial Management
Mike Gore, Director, Utilities
Sia Mollanazar, P.E., Deputy Director, Engineering Services *SM*
Jeff Streitmatter, III, P.E., Project Management Division Manager *JJ*
Carmen Shuler-Mosley, Fiscal Division Manager *CM*
Eric S. Shroyer, P.E., Project Manager
Project File: 6025662,72,82