


# MEMORANDUM



To: Melissa M. Wendel, CPPO, Purchasing Official  
From:  Jeff Streitmatter III, P.E., Project Management Div. Manager  
Date: July 5, 2017  
Subject: **Contract Change Order No. 2  
Fort Hamer Bridge with Road Improvements on Fort  
Hamer Road and Upper Manatee River Road  
Johnson Bros a Southland Company**

---

## **RECOMMENDATION:**

Execution of Change Order No. 2 to P.O. T1400236 with Johnson Bros a Southland Company increasing the contract amount by \$126,787.95, from \$33,387,154.92 to \$33,513,942.87. The funding source for this contract is Transportation Bonds, Road Impact Fees, and Gas Taxes.

## **COMPREHENSIVE PLAN/POLICY DETERMINATION:**

The services requested are consistent with Comprehensive Plan Goal 5.1, and Manatee County Purchasing Ordinance.

## **BACKGROUND/DISCUSSION:**

- February 26, 2015, the BCC executed a contract with Johnson Bros. Corporation in the amount of \$32,690,155.48 for construction of a bridge, roadway improvements and installation of storm sewer and utility infrastructure.
- Administrative Contract Adjustment No. 1 was approved on April 18, 2016 for 70 calendar days and provided for additional days claimed by the contractor due to inclement weather.
- Administrative Contract Adjustment No. 2 was approved on February 14, 2017 for 38 calendar days and provided for additional days claimed by the contractor due to inclement weather.
- Administrative Contract Adjustment No. 3 was approved on March 30, 2017 for 9 calendar days and provided for additional days claimed by the contractor due to inclement weather.
- Change Order No. 1 was approved May 9, 2017 for \$696,999.44 and provided for additional work required at Fort Hamer Bridge Piers 7, 8, and 14 due to subsurface conditions that differed from the soil borings and for the installation of new signalization at the intersections of Fort Hamer Road and Golf Course Road and Fort Hamer Road and Mulholland Road.

Public Works Department  
Project Management Division  
1022 26<sup>th</sup> Avenue East, Bradenton, FL 34208-3926  
Phone number: (941) 708-7450

- Change Order No. 2 is for \$126,787.95 and provides for additional asphaltic Concrete necessary to provide proper roadway cross slope for the Upper Manatee River Road project.

JS/ms

cc: Ron Schulhofer, Director, Public Works  
Sia Mollanazar, P.E., Deputy Director, Engineering Services  
Carmen Mosley, MA, Senior Fiscal Services Division Manager  
M4 Michael L. Sturm, P.E., Project Manager  
Project File: 6035560, 6082660, 6054764 10.2