





CONTRACT CHANGE ORDER (for Total Contract Adjusted Amount Greater than \$1,000,000)		Change Order No.: 2	
PROJECT: MARS Management Improvements		Contract Amount : (Present Value)	\$3,150,483.03
		Project Number:	0082001
NO. OF ITEM	DESCRIPTION OF ITEM AND CHANGE	DECREASE	INCREASE
1	Furnish and install Boilerless Meter Assembly per PCO 10		\$100,114.20
2	Remove and replace existing gaskets and spool piece at 63rd Avenue Booster Pump Station per PCO 17		\$74,174.00
3	Furnish and install 24" SMR meter assembly per PCO 20		\$374,113.40
4	Furnish and install 6" and 8" SMR Meter Assemblies per PCO 22		\$90,940.25
BY EXECUTION OF THIS CHANGE ORDER THE CONTRACTOR AGREES THAT ALL CLAIMS FOR ADDITIONAL CONTRACT TIME AND FEES FOR THE ITEMS IN THIS CHANGE ORDER HAVE BEEN SATISFIED.			
		TOTAL DECREASE:	TOTAL INCREASE: \$839,342.93
Contractor: TLC Diversified, Inc. Address: 2719 17th Street East City / State: Palmetto, FL 34221		THE NET CHANGE OF \$839,342.93 ADJUSTS THE CURRENT CONTRACT AMOUNT FROM \$3,150,483.03 TO \$3,795,625.00	
Contractor Signature: 		300 CALENDAR DAYS ARE ADDED TO THE SCHEDULE WHICH CHANGES THE FINAL COMPLETION DATE TO April 19, 2016	
Date: 6-2-2017			
RECOMMENDATION, CONCURRENCES AND APPROVALS			
		SIGNATURES	DATE
Consultant / Engineer:			6-5-17
Project Manager:			6/5/17
Division Manager:			6-6-17
Manatee County Purchasing:	Jeff Skelton III, P.E., Project Management Division Manager Melissa M. Wendel, OPPO, Purchasing Official Authority to execute this contract per Manatee County Code, Chapter 2-28, and per the delegation by the County Administrator effective 1/28/2009		

JUSTIFICATION FOR CHANGE

Change Order No : 2

Project Number: 6082091

1. NECESSITY FOR CHANGE:

These changes are additional work requested by Utilities staff in order to improve the reclaimed system monitoring, controls, and function throughout the County.

2. Is change an alternate bid? (If yes, explain) **NO**

3. Does change substantially alter the physical size of the project? (If yes, explain) **NO**

4. Effect of this change on other "Prime" contractors? **N/A**

5. Has the Surety and insurance company been notified, if applicable? **CONTRACTOR RESPONSIBILITY**



ENGINEERS

SURVEYORS

PLANNERS

May 4, 2017

01024-0164(65)

Mr. Anthony Benetiz, P.E.
Manatee County Public Works
1022 26th Avenue East
Bradenton, Florida 34208

RE: Manatee County
Manatee Agricultural Reuse Supply Management Improvements
County Project No. 6082091
PCO-0010 – Bollettieri Meter Assembly

Dear Mr. Benetiz:

Attached is TLC Diversified Inc. proposal to furnish and install the Bollettieri Meter Assembly in the amount of \$100,114.20.

We have reviewed the proposal and find it fair and reasonable. As such, it is the County's Consulting Engineer's recommendation that this proposal be accepted and work performed under a Change Order.

Please feel free to contact me if you have any questions or need any additional information.

Sincerely,
MCKIM & CREED, INC.

A handwritten signature in cursive script that reads "Blake Peters".

Blake Peters, PE
Project Manager

378 Interstate Court

Sarasota, FL 34240

41 379 3404

Fax 941 379.3530

www.mckimcreed.com

Enc. (1)

CC: Todd Swallows – TLC Diversified Inc.



TLC Diversified, Inc.
Keeping Water Moving

Environmental Construction
Professionals Serving the Water
& Wastewater Industry

CG C041816
CU C053963

April 20, 2017

Mr. Anthony Benitez P.E.
Manatee County Public Works
1022 26th Ave. East
Bradenton, FL 34208

Re: Manatee County MARS Improvements Bollettieri Meter Assembly - Corrected

Dear Anthony,

Attached is TLC Diversified's corrected proposal to furnish and install the Bollettieri Meter Assembly. We have included a bond as well as credits for the appropriate items in the Schedule of Values in the event that you issue a Change Order instead of using your contingency for this work. Please note that a credit for the original 10" Control valve is included in the above ground piping item of the schedule of values. In the event that this change is issued as part of the contingency, we will remove the bond.

We are requesting a time extension of 45 calendar days.

Total for this proposal is: \$100,114.20

Please contact me with any questions.

Sincerely,
Todd Swallows
Project Manager
TLC Diversified, Inc.

Corporate Office (TLC)
2411 170th Street East
Palmdale, FL 34291

Bradenton Office
2530 Tampa Road, Suite 200
Bradenton, FL 34207

Wesley Chapel Office
2235 South Palm Beach
Wesley Chapel, FL 32793

☎ 941 742 6621
☎ 941 742 6622
www.tlcinc.com

Bid Item 00, 01, Description: Bond Bend

01. Bolletieri Meter Assembly CO General Conditions

Material	Unit	Quantity	Takeoff	Material Amount	Sub Amount	Equip Amount	Other Amount	Total Amount
		1.00	lb				1156.00	1156.00
Surveyor Lump Sum	1.00	12.000	lb		3500.00			3500.00
Project Video by Sub	1.00	3.000	ea		650.00			650.00
Mobilization Labor	1.00	24.000	cd					
Demobilization Labor	1.00	24.000	cd					
Locater Labor	1.00	24.000	cd					
Fuels - Small Equipment	30.00	Gal		148.00				148.00
Equipment Delivery/Pickup Fee - Backhoes, Small Excavators, Etc	1.00	ea		599.00			375.00	974.00
Backhoe Standard 4WD (Cat-420) Monthly Rent	1.00	mo			1926.00			1926.00
Backhoe Bucket Mount Forks Monthly Rent	1.00	mo			321.00			321.00
Boom Truck 26 Ton Daily Rent	1.00	dy		64.00			749.00	813.00
Crew Utility Truck 2500-3500HD Chevrolet Silverado Monthly Rent	0.75	mo		953.00			963.00	1916.00
Dumpster Rental for Demo (20YD Roll Off 6 Ton Disposal)	0.75	mo		401.00				401.00
Slewwork								
Asphalt								
Site Exc Asphalt-Backhoe/Truck	113.00	sf						0.00
Asphalt Subcontractor - Mobilization	1.00	lb			1500.00			1500.00
Asphalt Subcontractor Lump Sum	12.56	sq			620.00			620.00
Clear/Grub								
Selective Clearing	500.00	sf						0.00
Sidewalk Concrete SF (6")	200.00	sf		1070.00				1070.00
Curb								
Curb Concrete LF	20.00	lf				400.00		400.00
Erosion Control								
5ft Fence 3x100	200.00	lf					321.00	321.00
Fence								
Fencing - subcontractor - Remove & Replace Existing Vinyl Fencing	100.00	lf				3000.00		3000.00
MOT								
MOT Per Day	3.00	dy		203.00				203.00
MOT Initial Set Up	1.00	ea		261.00				261.00
MOT Final Pickup Staked	1.00	ea		112.00				112.00
Site Restoration								
Betta Stud SF Hand Rake/Lay Concrete	3,500.00	sf		1030.00				1030.00
Flow Meter-SOG								
Fine Grade Sub on Grade	30.40	sf						0.00
DOT 57 Stone	2.76	ton		89.00				89.00
Concrete Short Charges	1.00	ea		258.00				258.00
SOG Edge Form < 1'	53.20	sf		75.00				75.00
SOG Rebar #5	0.12	ln		199.00				199.00
SOG Rebar #5	0.10	ln		165.00				165.00
4000 psi Concrete	4.43	cy		486.00				486.00
Truck Place Sub on Grade 1 - 9 80 cy	4.43	cy						0.00
Finish-Flat D-89 sf	90.40	sf		1.00				1.00
Thrust Collars								
Concrete Short Charges	2.00	ea		555.00				555.00

	Job Built with Plyform 4-5'	121 00 sf	17,000	340 00	340.00
	Well Rebar # 5	0 05 ln	2,000	90 00	90.00
	Well Rebar # 5	0 05 ln	2,000	90 00	90.00
	4000 psi Concrete	2 24 cy	3,000	251 00	251.00
	Truck Patch Walls	2 24 cy	3,000	2 00	0.00
	Grnd/Patch Walls	121 00 sf	4,000		2.00
	Misc. Metals				
Bollards	Bollards - Cost w/Pipe Materials	5 00 ea	42,000		0.00
	Paint and Coating				0.00
Paint Sub	Paint and Coating - Subcontractor	1 00 lb		2720 00	0.00
	Underground Pipe				0.00
12" RCW	Concret to Existing - 12" RCW	1 00 ea	18,000		0.00
	DI Pipe Bell Restrainer Sct 12"	2 00 ea	4,000		0.00
	MJ Sleeve 14"	2 00 ea	10,000		0.00
	DI RJ Pipe TR-Fiber or Flex Ring - Cement Lined - 12"	40 00 lf	22,000		0.00
	DI MJ 90 Bend 12"	2 00 ea	8,000		0.00
	DI MJ Tee 14"x12"	2 00 ea	20,000		0.00
	Concrete Collar	1 00 ea	3,000		0.00
	Valve Box w/ Reclaimed Water Lid	1 00 ea	1,000		0.00
	MJ Gate Valves 14"	1 00 ea	5,000		0.00
Dewatering	Equipment Delivery/Pickup Fee - Dewatering System	1 00 ea		642 00	642.00
	Wellpoint Jet Pump System w/ Jet Rod & hoses Daily Rent	1 00 dy		288 00	288.00
	6" Rotary Wellpoint System w/ 100' of Suction Header & Discharge Hoses Weekly Rent	1 00 wk		1338 00	1338.00
	Equipment Delivery/Pickup Fee - Piste Tamper, Small Pumps, Hoses, Etc	1 00 ea		288 00	288.00
	Equipment Delivery/Pickup Fee - Backhoes, Small Excavators, Etc	1 00 ea		426 00	426.00
	Jumping Jack 6788PM (MC MTX200SD) Weekly Rental	2 00 wk		53 00	53.00
	Mini-Excavator & Ton Rubber Truck 14' D/Deght (Cal 308) Weekly Rent	2 00 wk		1311 00	1311.00
	Process Mechanical				2450 00
	Install Misc. Inflow Instruments	4 00 ea	8,000		0.00
	Install Cathodic Protection If Required	1 00 lb	26,000	214 00	214.00
	2" SSTL Ball Valves & Nipples	1 00 ea	2,000	5350 00	5350.00
	Air Release Valve 1"	1 00 ea	3,000		0.00
	Pipe Support Blk Adj Winut 12"	3 00 ea	6,000	161 00	161.00
	DI Flange Pipe 12" x 13" w/1" Tap for ARV	1 00 ea	4,000		0.00
	DI Flange Pipe 12" x 30" Temp for Flow Meter	1 00 ea	4,000		0.00
	DI Flange Pipe 12" x 50"	1 00 ea	4,000		0.00
	DI Flange x MJ/PE Pipe 12" x 40"	2 00 ea	8,000		0.00
	DI Flange x D/PE Pipe 12" x 20"	1 00 ea	4,000		0.00
	DI Flanged 90 ell 12"	2 00 ea	8,000		0.00
	DI Flanged Tee 12x6"	1 00 ea	8,000		0.00
	DI Blind Flange 6" Tept 2"	1 00 ea	3,000		0.00
	Fig Gate Valve / Hand Wheel Oper 12"	2 00 ea	8,000		0.00
	Air Cushiond Check Valve 12"	1 00 ea	4,000		0.00
	1/2" Neoprene Gasket Material	7 00 lf	2,000	112 00	112.00
	Fig Coupling Adapter 12" Flanged	1 00 ea	2,000		0.00



ENGINEERS

SURVEYORS

PLANNERS

May 4, 2017

01024-0164(65)

Mr. Anthony Benetiz, P.E.
Manatee County Public Works
1022 26th Avenue East
Bradenton, Florida 34208

RE: Manatee County
Manatee Agricultural Reuse Supply Management Improvements
County Project No. 6082091
PCO-017 – 63rd Avenue Gasket Replacement

Dear Mr. Benetiz:

Attached is TLC Diversified Inc. proposal to change out all of the existing gaskets as well as a faulty spool piece at the 63rd Avenue Booster Pump Station in the amount of \$74,174.99.

We have reviewed the proposal and find it fair and reasonable. As such, it is the County's Consulting Engineer's recommendation that this proposal be accepted and work performed under a future Change Order.

Please feel free to contact me if you have any questions or need any additional information.

Sincerely,
MCKIM & CREED, INC.

Blake Peters, PE
Project Manager

378 Interstate Court

Sarasota, FL 34240

941 379 3404

Fax 941 379 3530

www.mckimcreed.com

Enc. (1)

CC: Todd Swallows – TLC Diversified Inc.



TLC Diversified, Inc.
Keeping Water Moving
Environmental Construction
Professionals Serving the Water
& Wastewater Industry

CG C041816
CU C053963

April 14, 2017

Mr. Anthony Benitez P.E.
Manatee County Public Works
1022 26th Ave. East
Bradenton, FL 34208

Re: Manatee County MARS Improvements 63rd Ave Gasket Replacement - Revised

Dear Anthony,

Attached is TLC Diversified's proposal to change out all of the existing gaskets as well as a faulty spool piece at the 63rd Ave Booster Pump Station. Pricing is contingent upon being able to use the existing bridge crane inside the building for the piping located there. The piping will then be tested to 180 psi. This price also includes the two additional days that were utilized during the initial test due to the existing pipe leaking.

We are requesting a time extension of 45 calendar days.

Total for this proposal is: \$74,174.99.

Please contact me with any questions.

Sincerely,
Todd Swallows
Project Manager
TLC Diversified, Inc.



Bid Item	Description	Takeoff Quantity	Labor Man Hrs	Labor Amount	Sub Amount	Equipment Amount	Material Amount	Total Amount
01.	63rd Ave Gasket Replacement							
	Excavator	10 days				3940.50	266.25	4206.75
	Equipment/Delivery					500.00		500.00
	Remove 16" DI Pipe fig figs/spools	17 ea	51.00					
	Remove 18" DI Pipe fig figs/spools	16 ea	56.00					
	Remove 30" DI Pipe fig figs/spools	12 ea	84.00					
	30" Dresser Cplg	1 ea	15.00				2093.43	2093.43
	16" x 5'-9" fig fig Djp	1 ea	6.00				1128.90	1128.90
	Reinstall 16" fig DI Pipe figs/spools	16 ea	98.00					
	Reinstall 18" fig DI Pipe figs/spools	12 ea	84.00					
	Reinstall 30" fig DI Pipe figs/spools	11 ea	154.00					
	30" EPDM fig Gaskets	4 ea					236.22	236.22
	16" EPDM Gasket/Nuts/Bolts hdg	30 ea					1832.02	1832.02
	18" EPDM Gasket/Nuts/Bolts hdg	16 ea					1320.60	1320.60
	30" EPDM Gasket/Nuts/Bolts hdg	18 ea					3474.57	3474.57
	18" Megafig w/304 ss hdwr	4 ea	38.00				5875.88	5875.88
	3 man crew days during initial test	2 ea	48.00					
			630.00		0.00	4440.50	16761.42	20468.17
	Supt w/Truck and Tools @ 148/hr		210.00	31080.00			Markup @ 10%	2046.82
	Skilled Labor @ 57/hr		210.00	11970.00			Sub Markup @ 5%	0.00
	Labor @ 41/hr		210.00	8610.00			Labor	51660.00
			630.00	51660.00			Total	74174.99



ENGINEERS

SURVEYORS

PLANNERS

May 26, 2017

01024-0164(65)

Mr. Anthony Benetiz, P.E.
Manatee County Public Works
1022 26th Avenue East
Bradenton, Florida 34208

RE: Manatee County
Manatee Agricultural Reuse Supply Management Improvements
County Project No. 6082091
PCO-020 – 24" SMR Meter Assembly

Dear Mr. Benetiz:

Attached is TLC Diversified Inc. proposal to furnish and install the 24" SMR Meter Assembly in the amount of \$374,113.49.

We have reviewed the proposal and find it fair and reasonable. We however do not recommend that the optional spare parts from Curry Controls in the amount of \$6,722.00 unless the County thinks otherwise. As such, it is the County's Consulting Engineer's recommendation that this proposal be accepted and work performed under a future Change Order for the amount of \$367,391.49.

Please feel free to contact me if you have any questions or need any additional information.

Sincerely,
MCKIM & CREED, INC.

A handwritten signature in black ink that reads "Blake Peters".

Blake Peters, PE
Project Manager

378 Interstate Court
Sarasota, FL 34240

Enc. (1)

941.379.3404

CC: Todd Swallows – TLC Diversified Inc.

Fax 941.379.3530

www.mckimcreed.com



TLC Diversified, Inc.
Keeping Water Moving

Environmental Construction
Professionals Serving the Water
& Wastewater Industry

CG C041816
CU C053963

May 15, 2017

Mr. Anthony Benitez P.E.
Manatee County Public Works
1022 26th Ave. East
Bradenton, FL. 34208

Re: Manatee County MARS Improvements 24" Meter Assembly Revised

Dear Anthony,

Attached is our proposal to furnish and install the 24 inch Meter Assembly.

We are requesting a time extension of 150 calendar days including equipment lead times.

Total for this proposal is: \$374,113.49

Please contact me with any questions.

Sincerely,

Todd Swallows
Project Manager
TLC Diversified, Inc.

Palmdale Office (each)
2700 Hill Street East
Palmdale, FL 34221

Orlando Office
3980 Palms Road, Suite 200
Orlando, FL 32837

Florida Project Support Office
7223 Sandhill Blvd, Suite 601
West Palm Beach, FL 33413

1-877-724-0624
407-222-1332
www.tlcsiv.com

Bid Item	Work Type	Area	Description	Takeoff Quantity	Labor Min Hrs	Material Amount	Sub Amount	Equip Amount	Total Amount
01.			24" SMR Meter Assembly						
			General Conditions						
		Bond	Bond	1.00 ls		6000			6,000
		General Conditions	Allowance 8m Tools/Gloves/Tapes et	1.50 mo		750			750
			Building Permits Fees	1.00 ls					0
			General Liability & Protection	1.00 ls					0
			Surveyor Lump Sum	1.00 ls	12,000		2,000		14,000
			Project Video by Sub	1.00 ea	3,000		850		3,850
			Storage Container	1.50 mo	3,000	225			3,225
			Storage Container Delivery	1.00 ea	2,000	600			2,600
			Portable	1.50 mo		143			143
			Drinking Water and Ice	35.00 cd		480			480
			Punch List	2.00 cd	48,000				48,000
			Mobilization Labor	1.00 cd	24,000				24,000
			Demobilization Labor	1.00 cd	12,000				12,000
			Protecting Labor	2.00 cd	24,000				24,000
			Fuels - Small Equipment	15.00 Gal		53			53
			Equipment Delivery/Pickup Fee - Backhoes, Small Excavators, Etc.	1.00 ea					0
			Backhoe Standard 4WD (Cat 420) Monthly Rent	1.50 mo		840		2,700	3,540
			Backhoe Bucket Mount Forks Monthly Rent	1.50 mo				450	450
			Boom Truck 28 Ton Daily Rent	1.00 dy	4,000	60		700	4,700
			Crew Utility Truck 2500-3500HD Chevrolet Silverado Monthly Rent	1.50 mo		1,785		1,800	3,585
			Dumpster Rental for Demo (20YD Roll Off 6 Ton Disposal)	1.50 mo		750			750
			Sidewalk						0
		Asphalt	Site Exc Asphalt-Backhoe/Truck	113.00 sf	6,000				6,000
			Asphalt Subcontractor - Mobilization	1.00 ls			1,500		1,500
			Asphalt Subcontractor - Lump Sum	12.56 sy			828		828
		Clear/Grub	Equipment Delivery/Pickup Fee - Large Excavators, Wheel Loaders, Etc	2.00 ea				1,250	1,250
			Steel Track Excavator 20 Ton 21'D/Depth (Cat 316E) Daily Rent	2.00 dy		98		1,400	1,498
			Dump Truck Tri-Axis 18 Yard Box Daily Rent	2.00 dy	8,000	140		1,800	1,140
			Wheel Loader 155hp 3 0 Yard Bucket (Cat 650K) Daily Rent	2.00 dy		175		1,510	1,685
			Clear Trees	1.00 ls	63,000				63,000
		Curb	Curb Concrete Sub.LF	35.00 lf			700		700
		Demol	Steel Track Excavator 20 Ton 21'D/Depth (Cat 316E) Weekly Rent	1.00 wk		245		1,800	2,045
			Dumpster Rental for Demo (30YD Roll Off 8 Ton Disposal)	1.00 ea			415		415
			Demol Medium Size Vault	1.00 ea	48,000				48,000
		Erosion Control							0

	MJ Sleeve 24"	2.00 ea	20,000	0
	DI Pipe Field Lok or Flex Ring Gaskets 24"	16.00 ea		0
	DI RJ Pipe TR-Flex or Lok Ring - Cement Lined - 24"	300.00 lf	198,000	0
	DI MJ 11 1/4 Bend 24"	2.00 ea	30,000	0
	DI MJ 60 Bend 24"	3.00 ea	45,000	0
	DI MJ Tee 24"	2.00 ea	42,000	0
	Valve Box w/ Radiumed Water Lid	1.00 ea	4,000	0
	MJ Gate Valves 24"	1.00 ea	15,000	0
		1.00 ea	600	600
		5.00 dy	53	303
		1.00 wk	480	1,740
		1.00 ea		0
		1.00 ea		250
		1.00 ea		400
		2.00 wk		535
		2.00 wk		700
		2.00 wk		4,285
				0
				0
		4.00 ea	6,000	200
		1.00 ls	72,000	5,000
		1.00 ea	2,000	0
		1.00 ea	3,000	0
		3.00 ea	36,000	600
		1.00 ea	15,000	0
		1.00 ea	15,000	0
		2.00 ea	30,000	0
		1.00 ea	10,000	0
		2.00 ea	30,000	0
		1.00 ea	15,000	0
		1.00 ea	6,000	0
		2.00 ea	30,000	0
		1.00 ea	15,000	0
		1.00 ea	3,000	0
		13.00 ea		0
		13.00 lf	3,000	154
		1.00 ea	15,000	0
		1.00 ea	15,000	0
		1.00 ea	15,000	0
		1.00 ls		0
			128,474	128,474
				0

DI Pipe Field Lok or Flex Ring Gaskets 24"
 DI RJ Pipe TR-Flex or Lok Ring - Cement Lined - 24"
 DI MJ 11 1/4 Bend 24"
 DI MJ 60 Bend 24"
 DI MJ Tee 24"
 Valve Box w/ Radiumed Water Lid
 MJ Gate Valves 24"
 Equipment Delivery/Pickup Fee - Dewatering System
 Wellpoint Jet Pump System w/ Jet Rod & Hose Daily Rent
 6" Rotary Wellpoint System w/ 100' of Suction Header & Discharge Hose Weekly Rent
 Equipment Delivery/Pickup Fee - Plate Tamper, Small Pumps, Hoists, Etc.
 Equipment Delivery/Pickup Fee - Backhoes, Small Excavators, Etc.
 Jumping Jack 078BPM (MQ MTKMSSD) Weekly Rental
 Plate Compactor 6000-7000B7 (MQ MVTM20GH) Weekly Rent
 Steel Track Excavator 25 Ton 22' DDepth (Cat 320E) Weekly Rent
 Process Mechanical
 Install Misc. In-line Instruments
 Install Cathodic Protection if Required
 2" SSTL Ball Valve & Nipples
 Air Release Valve 1"
 Concrete Pipe Supports
 DI Flange Pipe 24" x 19" w/ 1" Tap for ARV
 DI Flange Pipe 24" x 30" - Temp for Flow Meter
 DI Flange Pipe 24" x 10"
 DI Flange x MJPE Pipe 24" x 4"
 DI Flange x DRPE Pipe 24" x 4"
 DI Flanged 80 aft 24"
 DI Flanged Tee 24"x6"
 DI Blind Flange 9" Tap 2"
 Fig 8FV / Hand Wheel Oper 24"
 Air Cushioned Check Valve 24"
 EPDM Gaskets/Neets/Bolt Kit 6" - 316ss
 EPDM Gaskets/Neets/Bolt Kit 24" - 316ss
 1/2" Neoprene Gasket Material
 Fig Coupling Adapter 24" Harnessed
 24" Z Plate Strainer w/125# Flanges
 Magnetic Flowmeter Fig 24"
 Pipe Purchase
 Electrical & Instrumentation

Electrical

M&C

Electrical - Subcontractor	1.00 ls		0.258	
Instrumentation and Control - Subcontractor	1.00 ls		57,994	
		1239	75980	\$ 175,214.99

Supt w/truck and tools	@ \$148/hr @ 413 mh	\$ 61,124.00	Mark up 10%	\$ 17,521.50
Skilled Laborer	@ \$ 57/hr @ 413 mh	\$ 23,541.00	Sub Amount	\$ 75,980.00
Laborer	@ \$ 41/hr @ 413 mh	\$ 16,933.00	Sub Markup 5%	\$ 3,795.00
		\$ 101,598.00	Labor	\$ 101,598.00
			Total	\$ 374,113.49



ENGINEERS

SURVEYORS

PLANNERS

May 26, 2017

01024-0164(65)

Mr. Anthony Benetiz, P.E.
Manatee County Public Works
1022 26th Avenue East
Bradenton, Florida 34208

RE: Manatee County
Manatee Agricultural Reuse Supply Management Improvements
County Project No. 6082091
PCO-0022 – 6" and 8" SMR Meter Assemblies

Dear Mr. Benetiz:

Attached is TLC Diversified Inc. proposal to furnish and install both the 6" and 8" SMR Meter Assemblies in the amount of \$90,940.25.

We have reviewed the proposal and find it fair and reasonable. As such, it is the County's Consulting Engineer's recommendation that this proposal be accepted and work performed under a Change Order.

Please feel free to contact me if you have any questions or need any additional information.

Sincerely,
MCKIM & CREED, INC.

A handwritten signature in cursive script that reads "Blake Peters".

Blake Peters, PE
Project Manager

378 Interstate Court

Sarasota, FL 34240

Enc. (1)

CC: Todd Swallows – TLC Diversified Inc.

941 379 3404

Fax 941 379 3530

www.mckimcreed.com



TLC Diversified, Inc.
Keeping Water Moving

**Environmental Construction
Professionals Serving the Water
& Wastewater Industry**

CG C041816
CU C053963

May 15, 2017

Mr. Anthony Benitez P.E.
Manatee County Public Works
1022 26th Ave. East
Bradenton, FL. 34208

Re: Manatee County MARS Improvements 6 inch to 8 inch Meter Assemblies

Dear Anthony,

Attached is our proposal to furnish and install the 6" to 8" inch Meter Assemblies.

We are requesting a time extension of 60 calendar days including equipment lead times.

Total for this proposal is: \$90,940.25

Please contact me with any questions.

Sincerely,

Todd Swallows
Project Manager
TLC Diversified, Inc.

Manatee Office (No)
1022 26th Ave. East
Bradenton, FL 34208

Office (No)
5880 Tampa Road, Suite 400
Lakeland, FL 33807

Head Office (No)
7230 Southern Blvd, Suite B-1
West Palm Beach, FL 33410

Phone: 888.288.8881
Fax: 888.288.8882
www.tlcdiversified.com

Work Type Area Description Takeoff Quantity Labor Man Hrs Material Amount Sub Amount Equip Amount Total Amount

01. Mobilization 6" and 8" SMR General Conditions

Work Type	Area	Description	Takeoff Quantity	Labor Man Hrs	Material Amount	Sub Amount	Equip Amount	Total Amount	
01.	Mobilization	Plans and Specs Purchase	1 00 ea		\$ 250.00		\$	\$ 250.00	
		Surveyor Lump Sum	1 00 ls	4 000		\$ 750.00		\$	
		Project Video by Sub	1 00 ea	3 000		\$ 650.00		\$	
		Barcodes	50 00 lf		600.00			\$	\$ 600.00
		Portoel	1 00 mo		95.00			\$	\$ 95.00
		Drinking Water and Ice	20 00 cd		280.00			\$	\$ 280.00
		Temporary Orange Safety Fence	100 00 lf		50.00			\$	\$ 50.00
		Punch List Labor	1 00 cd	24 000				\$	\$
		Mobilization Labor	0 50 cd	12 000				\$	\$
		Demobilization Labor	1 00 cd	12 000				\$	\$
		Locates Labor	0 50 cd	12 000				\$	\$
		Fuels - Small Equipment	10 00 Gal		35.00			\$	\$ 35.00
		Equipment Delivery/Pickup Fee - Plate Tamps, Small Pumps, Hoses, Etc	1 00 ea			\$ 250.00		\$	\$ 250.00
		Equipment Delivery/Pickup Fee - Backhoes, Small Excavators, Etc	1 00 ea			\$ 400.00		\$	\$ 400.00
		Bedhoes Standard AWD (Cat.420) Monthly Rent	1 00 mo		560.00			\$	\$ 560.00
		Backhoe Bucket Mount Porta Monthly Rent	1 00 mo			\$ 300.00		\$	\$ 300.00
		Plate Compactor 2500-5000lb (MQ INVC88VHGM) Weekly Rent	2 00 wk		53.00			\$	\$ 53.00
		Crew Utility Truck 2500-3500HD Chevrolet Silverado Monthly Rent	0 75 mo		1,050.00			\$	\$ 1,050.00
		Dump Truck Tr-Axle 18 Yard Box Daily Rent	1 00 dy		70.00			\$	\$ 70.00
		Site Work							\$
02.	Asphalt	Asphalt Subcontractor - Lump Sum	1 00 ls		\$ 3,500.00		\$	\$ 3,500.00	
		Curb Concrete 4"	20 00 lf		\$ 500.00		\$	\$ 500.00	
Restoration	Curb	Site Restoration	1 00 ls	24 000	\$ 500.00		\$	\$ 500.00	
		Behis Sod Sf (Lay w/ Our Own Crew)	800 00 sf	9 000	\$ 200.00		\$	\$ 200.00	
Traffic Control	Footers @ 08"	Traffic Control Allowance Concrete	1 00 ls	24 000	\$ 1,500.00		\$	\$ 1,500.00	
		Concrete Footers	2 00 ea	24 000	\$ 800.00		\$	\$ 800.00	
03.	Slab	Concrete Testing (Set of 4)	1 00 ea			85.00	\$	\$ 85.00	
		Fine Grade Slab on Grade	56 00 sf	3 000			\$	\$	
03.	Footers @ 08"	DOT 57 Stone	1 00 cy	3 000	\$ 200.00		\$	\$ 200.00	
		Concrete Short Charges	1 00 ea		\$ 250.00		\$	\$ 250.00	
		S O G Edge Form < 1'	36 00 sf	18 000	\$ 47.00		\$	\$ 47.00	
		SCG Rebar # 5	0 10 tn	9 000	\$ 161.00		\$	\$ 161.00	

