

MEMORANDUM



To: Dennis Wallace, Procurement Contract Buyer
Purchasing Division

From: David Thompson, Building Maintenance Division *CAD*
Manager, Property Management Department

Date: May 10, 2018

Subject: Manatee County Central Jail Security Upgrades
Added days to the contract -Change Order #2

Contract Change Order Number 2 with Stanley Convergent Security Solutions is for adding 82 days to allow for completion of the project.

This project includes the replacement of the Detention Center door control system software. It also includes a new digital intercom system and the associated camera interface controls. Several additional operational and support upgrade systems are also included that will assist the Sheriff's office in their daily operations.

Additional time needed for programming and pre-commissioning of equipment prior to shipment to site resulted in a delay at the start of the project.

In addition, some of the hardware components were delayed at a border crossing.

The new contract completion date is August 23, 2018. This change does not increase the project costs.

If you have any questions contact David Thompson.

cc: Charlie Bishop, Director, Property Management

David Thompson, Project Manager
Project File

Property Management Department
Construction Services Division
1112 Manatee Avenue West, Ste. 802
Phone number: (941) 749-3017